BHRUHAT BANGALORE MAHANAGARA PALIKE		
EXTENSION OF TIME PROPOSAL		
1	Name of work	**Package . 3, includes 4 Works of Rs.200 Lac 1) Improvements to roads and drains of chiranjeevi layout extension and surrounding areas in Ward no.07, 2) Improvements to raods and drains of Mariyannapalya & surrounding area in ward no.7. 3) Improvements to roads and drains of Gopalappa Layout and chinappa layout in ward no.7 4) Improvements to raods and drains of hoteppa layout, khasinagara and surroundings area in ward no. 07 Byatarayanapura**
2	Amount of Work Portion	Rs.1,68,86,517.08
3	Estimated Cost	200.00 Lac
4	Name of Contractor	D. Narahari, Benaka Developers & Projects Pvt Ltd
5	Agreement No.	103/2018-19
6	No and Date under which work order issued	BBMP/EE/BTP/WO/103/18-19 DATE: 04-09-2018
7	Time limit originally fixed for completion	4 Months
8	Date of application by the contractor for granting extension of time	04-01-2019
9	Date of receipt of application in the sub division office	04-01-2019
10	Extension granted if any	-
	I)	-
	II)	-
11	Work carried out by the contractor during the original period stipulated in the contract.	Rs. 48,00,000.00
12	Work carried out during 1st extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	11 Months
15	Date of recommeding time limit applied for	04-01-2019
16	Whether the orginal application of the contractor is enclosed	Yes
17	Balance of work remaining to be done	60%
18	Probable time required for completion of remaining work	11 Months, i.e., from 04-01-2019 to 04-12-2019
19	Cost of work charged establishment charged on the work after the expiry of original period	-
20	Whether notice as per clause of contract has been issued	Yes Issued
21	Remarks of the AEE and the daily rate of penalty proposed	Due to BWSSB Works pending. 11 Months i.e., from 04-01-2019 to 04-12-2019 Without Penalty
22	Remarks of the EE and the daily rate of penalty proposed	As proposed above

Assistant Engineer

Assistant Executive Engineer
Kodigehalli Sub Division

Executive Engineer
Byatarayanapura Division

Chief Engineer
Yelahanka Zone